

Anlage 19.01

Nr.	Vorgangname	Dauer	Anfang	Ende	2016		2017		2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028		2029		2030			
					H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2		
1	Gesamtdauer	3831 Tage	Mo 04.01.16	Fr 30.08.30	[Blue bar]																															
2																																				
3																																				
4	<b>BA 1 Deponie</b>	<b>1570 Tage</b>	<b>Fr 01.01.16</b>	<b>Fr 31.12.21</b>	[Black arrow]																															
5	Zeit Erschließung	152 Tage	Fr 01.01.16	So 31.07.16	[Red bar]																															
6	Laufzeit Verfüllung	938 Tage	Mo 01.08.16	Sa 29.02.20	[Red bar]																															
7	Zeit Rekultivierung	524 Tage	Mi 01.01.20	Fr 31.12.21	[Green bar]																															
8																																				
9																																				
10	<b>BA 2 Deponie</b>	<b>1917 Tage</b>	<b>So 01.09.19</b>	<b>Do 31.12.26</b>	[Black arrow]																															
11	Zeit Erschließung	132 Tage	So 01.09.19	Sa 29.02.20	[Red bar]																															
12	Laufzeit Verfüllung	1392 Tage	Mo 02.03.20	Mo 30.06.25	[Red bar]																															
13	Zeit Rekultivierung	522 Tage	Mi 01.01.25	Do 31.12.26	[Green bar]																															
14																																				
15																																				
16	<b>BA 3 Deponie</b>	<b>1566 Tage</b>	<b>Mi 01.01.25</b>	<b>Di 31.12.30</b>	[Black arrow]																															
17	Zeit Erschließung	129 Tage	Mi 01.01.25	Mo 30.06.25	[Red bar]																															
18	Laufzeit Verfüllung	1024 Tage	Di 01.07.25	Do 31.05.29	[Red bar]																															
19	Zeit Rekultivierung	522 Tage	Mo 01.01.29	Di 31.12.30	[Green bar]																															